

18  
**AGENDA ITEM No. ....**

**NORTH LANARKSHIRE COUNCIL**

**REPORT**

TO: HOUSING COMMITTEE	Subject: FINAL MEASUREMENTS
From: DIRECTOR OF CONSTRUCTION SERVICES	
Date: 5 September 1996	Ref: DMC/MD/5

**(1.00) INTRODUCTION**

(1.01) The purpose of this report is to keep committee members informed of the above.


**(2.00) BACKGROUND**

(2.01) The undernoted contracts have now been finalised. The final accounts have been sent to the Director of Finance for his retention and Final Certificates included in the appropriate accounts.

- (a) External Render to Belmont Drive, Shotts, Phase 3 - Messrs. A C Whyte (Slaters and Plasterers) Ltd Glasgow, in the sum of £81,918.73 (estimated cost of project - £99,646.52).
- (b) Refurbishment of Bison Flats Tannochside, Phase 2 + Extension - G F Sharp & Co Ltd Wishaw, in the sum of £1,319,706.53 (estimated cost of contract £1,561,197.85).
- (c) Gas Heating Replacement Programme 1994/5, Contract 6 - 75 Houses Watson Street, by D Campbell & Co Ltd Glasgow, in the sum of £109,800.89 (estimated cost of contract £160,237.78).
- (d) Window replacement Programme 1994/5 - 483 Houses Hattonrigg, Bellshill, by Motherwell District Council Building Services in the sum of £420,934.05 (estimated cost of contract £573,920.07).
- (e) Window Replacement Programme 1994/5 - 249 Houses Holytown, Bellshill, and Central Wishaw, by Motherwell District Council Building Services in the sum of £306,817.94 (estimated cost of contract £396,616.63).

**(3.0) RECOMMENDATIONS**

(3.01) That the final measurements outlined in the report be noted.



**DIRECTOR OF CONSTRUCTION SERVICES**