

**NORTH LANARKSHIRE COUNCIL
REPORT**

To: SOCIAL WORK COMMITTEE		Subject: FINAL MEASUREMENTS
From: DIRECTOR OF CONSTRUCTION SERVICES		
Date: 26 FEBRUARY 1998	Ref: ^{AB} AB/NL/CS/97/127 SW/96/015 SW/96/016	

(1.00) INTRODUCTION

(1.01) The purpose of this report is to keep the members informed of the final measurement arrangements so arising in connection with a previous contract.

(2.00) CONTRACT FINAL MEASUREMENT DETAILS

The undernoted contract have now been finalised, with the final accounts having been sent to the Director of Finance for his attention, and the final certificates included in the appropriate accounts.

- a) Edward Lawson Centre, Wishaw - Alterations to female toilets - N.L.C. Building & Roads D.L.O. in the sum of £92,353.50 (estimated cost of project £83,700.59).
- b) Edward Lawson Centre, Wishaw - Alterations to toilets - John Buchanan (Joiners) Ltd in the sum of £46,311.49 (estimated cost of project £47,902.70).

(3.00) The above contract was carried over from predecessor authorities, and due care and attention is being given to the completion of such arrangements, with all contracts within the timescale possible, as is the case in all best practice arrangements in project management of this nature.

(4.00) As is to be noted for the above mentioned contract, the total tender value is £131,603.29 compared with the final cost of £138,664.99.

(5.00) RECOMMENDATION

That the Committee note the final measurements arrangements, details as outlined in the report.



Director of Construction Services