

NORTH LANARKSHIRE COUNCIL
REPORT

To: NORTH AREA COMMITTEE		SUBJECT: 2004-05 Roads and Transportation Works Programme
From: DIRECTOR OF PLANNING AND ENVIRONMENT		
Date: 24 March 2005	Ref: N/SS/03/18	

1. Purpose of Report

- 1.1 The purpose of the report is to inform committee of the progress to date in undertaking the Roads and Transportation works programme for this financial year.

2. Background

- 2.1 A report was placed before committee on 17 June 2004, detailing the Roads and Transportation works undertaken during last financial year and listing those works which it was intended to carry out during this financial year. The total value of the planned programme of works for the North Area was £2,744,000 and is intended to complement the reactive works activities, which are designed to keep the road, footway and footpath network in a safe condition for all classes of road user.

3. Current Situation

- 3.1 Over the course of the year a number of new projects have been added to the list of works and the value of the programme now stands at £3,200,000. The latest additions to the programme are identified under the carriageway resurfacing section.
- 3.2 The current situation in regard to the various schemes identified in the report is shown in Appendix 1. The road, footway and footpath resurfacing works and the traffic management and safety works have progressed well and the programme is now more than 95% complete.
- 3.3 It had always been the intention to carry out the majority of the street lighting schemes towards the end of the financial year, and this programme of work is now well underway. As intimated earlier to Committee an additional scheme was introduced into the programme i.e. a column replacement scheme at Condorrat Ring Road. This scheme was advanced following an incident whereby a lantern broke off during strong winds and this work is now complete.
- 3.4 All of the structures refurbishment programme has now been issued and it is anticipated that the budget will be spent up. The additional scheme introduced into the programme following the unfortunate incident involving a young girl at the wooden footbridge in North Carbrain, Cumbernauld, is now complete.

4. Recommendations

- 4.1 Committee is asked to note the progress achieved in relation to the planned works programme for this financial year.



David M. Porch
DIRECTOR OF PLANNING AND ENVIRONMENT
14 March 2005

Local Government Access to Information Act: for further information about this report, please contact Jim Watson, Head of Roads and Transportation on 01236 616202

APPENDIX 1

**PLANNING AND ENVIRONMENT
NORTH AREA COMMITTEE ROADS AND LIGHTING REPORT – 2004/05 PROPOSED WORKS**

	TOTAL AREA/ LENGTH TREATED	TOTAL NUMBER OF COLUMNS REPLACED	TOTAL LENGTH OF CABLING REPLACED	NUMBER OF LANTERNS	PROJECT COST
NIMPACTOCOTE PROPRIETARY SURFACE TREATMENT	8500m ²				£50,000
STREET TREATED:- Main Road, Condorrat, Cumbernauld, Access to Car Park Barbeth Road, Condorrat, Cumbernauld Elmira Road, Chryston Craigendmuir Road, Stepps Victoria Road, Stepps Alder Road, Abronhill, Cumbernauld Beechwood Road, Carbrain, Cumbernauld Stoneylee Road, Carbrain, Cumbernauld Dullatur Road, The Village, Cumbernauld Coach Road, Kilsyth Manse Road, Kilsyth		Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed			
SURFACE DRESSING	22000m ²				£50,000
STREET TREATED:- Tak Ma Doon Road, Kilsyth Gavell Road, Queenzieburn Burnbrae Road, Auchinloch Auchengeich Road, Moodiesburn		Completed Completed Completed Completed			
CARRIAGEWAY RESURFACING	70000m ²				£900,000
STREET TREATED:- Condorrat Ring Road, Cumbernauld A8011 Pollockshole Bridge, Cumbernauld Craigmarloch Roundabout, Cumbernauld Lenziemill Road, Cumbernauld Victoria Road, Dullatur Jane's Brae, Cumbernauld Eastfield Cemetery Road, Cumbernauld Pentland Road, Chryston Greenlea Road, Chryston Glenmanor Road, Moodiesburn Bothlyn Road, Chryston Greenlea Road (Phase 2), Chryston Craighalbert Road, Balloch Penzance Way, Moodiesburn Coach Road, Kilsyth		Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Start 14 March Start 15 March Start 19 March Start 21 March Start 28 March			

APPENDIX 1

**PLANNING AND ENVIRONMENT
NORTH AREA COMMITTEE ROADS AND LIGHTING REPORT – 2004/05 PROPOSED WORKS**

	TOTAL AREA/ LENGTH TREATED	TOTAL NUMBER OF COLUMNS REPLACED	TOTAL LENGTH OF CABLING REPLACED	NUMBER OF LANTERNS	PROJECT COST
CARRIAGEWAY RETREAD	7000m ²				£50,000
STREET TREATED:- Fannyside Road, Cumbernauld	Completed				
FOOTWAY RESURFACING	400m ²				£135,000
STREET TREATED:- Victoria Road to Victoria Terrace, Dullatur Cumbernauld Road, Stepps	Completed Completed				
FOOTWAY SLURRY SEAL (Contractor on site)	16000m ²				£50,000
STREET TREATED:- Portreath Road, Moodiesburn Glenmanor Avenue, Moodiesburn Stonyetts Road, Moodiesburn Cardown Road, Stepps Mossview Road Stepps Pentland Road, Chryston Elmira Road, Chryston Jardine Terrace, Gartcosh Mowbray Avenue, Gartcosh Langmuirhead Road, Auchinloch Dalshannon Road, Condorrat, Cumbernauld Airdrie Road, Condorrat, Cumbernauld Westfield Drive, Westfield, Cumbernauld Kelvin Way, Kilsyth Kingsway, Kilsyth Glen Garrell Place, Kilsyth Jeffrey Place, Kilsyth St Andrews Place, Kilsyth Graham Place, Kilsyth	Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Completed Cancelled Completed Completed Completed Completed Completed				

APPENDIX 1

**PLANNING AND ENVIRONMENT
NORTH AREA COMMITTEE ROADS AND LIGHTING REPORT – 2004/05 PROPOSED WORKS**

	TOTAL AREA/ LENGTH TREATED	TOTAL NUMBER OF COLUMNS REPLACED	TOTAL LENGTH OF CABLING REPLACED	NUMBER OF LANTERNS	PROJECT COST
<i>Cuilmuir Terrace, Croy</i>		Completed			
Scott Crescent, Greenfaulds, Cumbernauld		Completed			
Jane's Brae Overbridge, Carbrain, Cumbernauld		Completed			
Tryst Sports Centre, Carbrain, Cumbernauld		Completed			
Greenrigg Road, Carbrain, Cumbernauld		Cancelled			
Clouden Road, Kildrum, Cumbernauld		Completed			
Lochlea Road, Kildrum, Cumbernauld		Completed			
Maclehose Road, Kildrum, Cumbernauld		Completed			
Ash Road, Abronhill, Cumbernauld		Completed			
Whitelees Road, Abronhill, Cumbernauld		Completed			
Spruce Road, Abronhill, Cumbernauld		Completed			
Roadside, The Village, Cumbernauld		Completed			
Wigtoun Place, The Village, Cumbernauld		Completed			
Stirling Street, The Village, Cumbernauld		Completed			
Longwill Terrace, The Village, Cumbernauld		Completed			

APPENDIX 1

**PLANNING AND ENVIRONMENT
NORTH AREA COMMITTEE ROADS AND LIGHTING REPORT – 2004/05 PROPOSED WORKS**

	TOTAL AREA/ LENGTH TREATED	TOTAL NUMBER OF COLUMNS REPLACED	TOTAL LENGTH OF CABLING REPLACED	NUMBER OF LANTERNS	PROJECT COST
STREET LIGHTING		439	14750	439	£525,000
STREET					
A8011 West slip roads	40% complete	50	1750	50	£60,000
A803 Queenzieburn	Completed	33	1200	33	£40,000
Craiglinn/Balloch Loop Road	60% complete	83	2900	83	£100,000
Braeside Avenue, Moodiesburn	Awarded	46	1600	46	£55,000
Cardowan Road, Stepps	Awarded	42	1450	42	£50,000
Mactaggart Road, Cumbernauld	Awarded	42	1450	42	£50,000
Mount Ellen, Village	Completed	63	2200	63	£75,000
Glenhove Road, Cumbernauld	90% complete	67	2350	67	£80,000
Luggiegank, Village	Completed	13	450	13	£15,000
Condorrat Ring Road	Completed				
STRUCTURES					£1,084,000
A8011 Pollockshole Bridge Refurbishment	Completed				£283,000
A8011 Langlands Interchange Parapet Replacement	Awarded				£102,000
A73 Luggie Water Parapet Replacement	Awarded				£56,000
B8039 Carbrain West over Jane's Brae Parapet Replacement	Awarded				£88,000
B8054 Glenhove to Clouden Footbridge Refurbishment (Testing)	Completed				£113,000
Broom Road – Pine Road, Cumbernauld Parapet Replacement	Design				£68,000
Cairnbog Culvert Strengthening, Queenzieburn	Completed				£49,000
General Refurbishment of Bridges/Culverts	Underway				£50,000
North Carbrain Footbridge, Cumbernauld	Completed				£100,000
Station Road, Kilsyth	Awarded				£175,000
Gavell Road, Kilsyth	25% complete				£160,000
Wyndford Railway – Road/Rail Incursion	Completed				£5,000

APPENDIX 1

**PLANNING AND ENVIRONMENT
NORTH AREA COMMITTEE ROADS AND LIGHTING REPORT – 2004/05 PROPOSED WORKS**

	TOTAL AREA/ LENGTH TREATED	TOTAL NUMBER OF COLUMNS REPLACED	TOTAL LENGTH OF CABLING REPLACED	NUMBER OF LANTERNS	PROJECT COST
TRAFFIC MANAGEMENT AND SAFETY					£456,500
Glenfyne Road – Alterations to traffic calming	complete				£30,000
A803 Glasgow Road, Kilsyth – New puffin crossing	90% complete				£22,000
Main Road, Condorrat – New puffin crossing	25% complete				£30,000
Kingston Road, Kilsyth – Pelican to puffin upgrade	complete				£15,000
Eastfield Road, Cumbernauld – Mini roundabout	complete				£20,000
Red Deer to Cairntoul Court, Cumbernauld – Construction of new footpath	Awarded				£40,000
Cumbernauld Town Centre – Bus stop improvements	complete				£50,000
Cumbernauld Road, Stepps and Muirhead – Gateway signing	complete				£41,000
Cumbernauld Road, Stepps – Alterations to traffic signals	complete				£15,000
Carrickstone Road, Cumbernauld – Footpath widening (landscaping)	complete				£17,500
Various locations – Street name plate renewal	complete				£30,000
Janes Brae, Cumbernauld – Traffic sign renewal	95% completed				£39,000
Various locations – Sign cleaning	complete				£7,000
Various locations – Roadmarking market testing contract	complete				£15,000
Various locations – Mandatory 20mph outside schools	issued				£75,000
St Mungos Road, Cumbernauld – Traffic Regulation Order	complete				£10,000
Balmalloch primary School – School gate safety improvements	Awarded				£7,000