

To: NORTH LOCAL AREA PARTNERSHIP		Subject: LOCAL DEVELOPMENT PROGRAMME 2014-2015
From: HEAD OF PLANNING & REGENERATION		
Date: 23 <sup>RD</sup> OCTOBER 2014	Ref: SL/ MD	

## 1. Purpose of Report

- 1.1 This report is to update the Local Area Partnership on progress with the Local Development Programme for 2014/15.

## 2. Background

- 2.1 The Partnership will recall at the Local Area Partnership meeting held in October 2013 that a list of projects was approved for progression over the financial year 2014/15 and subsequently additional projects were added to the programme in April 2014.

## 3. Criteria for Local Development Programme

- 3.1 To be eligible for inclusion in the Local Development Programme, projects must subscribe to previously agreed criteria. The following are examples of some of the criteria:
- Be linked to the work of the Local Area Teams
  - Be publicly visible and accessible
  - Come from community groups or individuals
  - Improve community safety
  - Benefit a large number of people
  - Improve the appearance of an area
  - Maximise the use of alternative sources of funding

## 4. Projects 2014/15 & 2015/16

- 4.1 Progress with the 2014/15 programme is shown at **Appendix 1**.

## 5. Corporate Considerations

- 5.1 The Local Development Programme highlights the Council's commitment to neighbourhood regeneration and the value of the Local Area Partnerships.

## 6. Recommendations

- 6.1 It is recommended that the Local Area Partnership note and approve:
- (i) Progress with the 2014/15 programme (Appendix 1)

- (ii) that further progress on the current and proposed projects will be reported to future meetings of the LAP.

*Shirley Linton*

**Shirley Linton**  
**Head of Planning and Regeneration**

Local Government Access to Information Act: for further information about this report, please contact Martin Dickson on (01698) 302832

23<sup>rd</sup> October 2014

## North Local Development Programme 2014/15

Site and Address	Project Ref No.	Indicative Cost	Description	Status
Abronhill Feasibility	14/15N1	£10,000	In conjunction with Forgewood Housing project considering Abronhill Centre development options	Awaiting external funding
Cumbernauld Park Play area	14/15N2	£20,000	Improving access to new play facility	Complete
Carbrain Pitch Upgrade	14/15N3	£35,000	To improve current blaise facility into community facility	Approved
Improvements to Seafar underpass at Petrol station.	14/15N3	£20,000	In conjunction with SWT to upgrade Underpass	On site
City to City Canoe Trail	14/15N4	£5,000	Contribution towards Scottish Canals project linking Edinburgh and Glasgow	Awaiting external award.
Chryston BMX Facility	14/15N5	£30,000	Creation of new BMX facility	In design
Westfield Play Facilities	14/15N6	£20,000	Contribution towards upgrading play area at Fort Westfield	Approved
Moodiesburn (Kelvin Drive)	13/14N13	£30,000	Additional car parking proposal	On site 10 November
Broadwood	14/15N7	£15,000	Entrance Feature	Tenders Issued
Festive Community Safety Campaign	14/15N8	£5,000	Contribution to partnership community safety initiatives	Plans currently being prepared.
Wheelie Bin Safety Initiative	14/15N9	£2,500	Contribution to partnership to address major community safety issue.	Approved
Cumbernauld 10k	14/15N10	£10,000	Contribution towards major Partnership event	Complete
Kilsyth, Provost McCann walkway	14/15N11	£25,000	Main walking route in need of upgrading to address flooding issues	Tenders being issued.
Burngreen Park, Kilsyth	14/15N13	£40,000	Upgrade existing play area. There is a developer's contribution.	Approved

Colzium Estate, Kilsyth	14/15N14	£35,000	Restore section of path destroyed flooding 2011	Complete
Blackwood, Cumbernauld	14/15N15	£15,000	Contribution towards new play area, Blackwood	Complete
Broadwood BMX Facility	14/15N16	£35,000	Contribution towards £500k facility	Complete
OKI Westfield	14/15N17	£20,000	Contribution towards new footpath	Complete
Cumbernauld Peace Garden	14/15N18	£15,000	Creation of new Garden at Greenfaulds Orchard	Complete
Abronhill Play Area	14/15N19	£20,000	Project to light play facility	Approved
Cumbernauld House Park	14/15N20	£20,000	Creation of Outdoor Gym	Project being reviewed.
Gartcosh Memorial	14/15N21	£10,000	Creation of new war memorial for Gartcosh	Contract awarded, on site October 2014
Steps Play Area	14/15N22	£10,000	Completion of Community Safety and planting works.	In design
Pivot Centre, Moodiesburn	14/15N23	£20,000	Upgrade to externals adjacent to main entrance.	Complete
<b>Total Budget 2014/15</b>		<b>£467,500</b>		