

To: BELLSHILL LOCAL AREA PARTNERSHIP		Subject: LOCAL DEVELOPMENT PROGRAMME 2014-2015
From: HEAD OF PLANNING & REGENERATION		
Date: 23 <sup>rd</sup> OCTOBER 2014	Ref: SL/MC	

## 1. Purpose of Report

- 1.1 This report is to update the Local Area Partnership on progress with the Local Development Programme for 2014/15.

## 2. Background

- 2.1 The Partnership will recall at the Local Area Partnership meeting held in October 2013 that a list of projects was approved for progression over the financial year 2014/15 and subsequently additional projects were added to the programme in April 2014.

## 3. Criteria for Local Development Programme

- 3.1 To be eligible for inclusion in the Local Development Programme, projects must subscribe to previously agreed criteria. The following are examples of some of the criteria:
- Be linked to the work of the Local Area Teams
  - Be publicly visible and accessible
  - Come from community groups or individuals
  - Improve community safety
  - Benefit a large number of people
  - Improve the appearance of an area
  - Maximise the use of alternative sources of funding

## 4. Projects 2014/15

- 4.1 Progress and changes to the 2014/15 programme is shown at **Appendix 1**.

## 5. Corporate Considerations

- 5.1 The Local Development Programme highlights the Council's commitment to neighbourhood regeneration and the value of the Local Area Partnerships.

## 6. Recommendations

- 6.1 It is recommended that the Local Area Partnership note and approve:
- (i) Progress with the 2014/15 programme (Appendix 1)

- (ii) Additional Projects for delivery utilising budget re-allocated from projects no longer progressing (Appendix 1)
- (iii) that further progress on the current and proposed projects will be reported to future meetings of the LAP.

*Shirley Linton*

**Shirley Linton**  
**Head of Planning and Regeneration**

Local Government Access to Information Act: for further information about this report, please contact Matt Costello on (01698) 302707

23<sup>rd</sup> October 2014

## Bellshill &amp; District Local Development Programme 2014/15

Site and Address	Project Ref/No.	Indicative Cost	Description	Status
Bellshill Mary Rae's Well	14/15 B01	£5,000	Environmental Improvements	Programmed for December 2014
Bellshill Arcadia St	14/15 B02	£3,000	Additional fencing and environmental improvements	Programmed for October 2014
Bellshill Opposite Buckie Walk	14/15 B03	£19,000	Additional Parking provision	Project in design stage
Bellshill Broomhill Cres	14/15 B04	£20,000	Additional Parking provision	Project in design stage
Birkenshaw – area at rear of sports barn	14/15 B06	£45,000	Provision of Allotments	Project in design stage
Bellshill War memorial	14/15 B07	£10,000	Improvements to site including cleaning of memorial and enhancements to surrounding area	Work due to commence late September 2014
Bellshill Sandy Park Area	14/15 B08	£10,000	Additional lighting in area to address community safety issues	Project delayed as cost of project exceeds budget. Other funding being considered
Viewpark Sycamore Ave	14/15 B09	£23,000	Additional Parking provision	Project out to tender September 2014
Viewpark Kew Gardens	14/15/B11	£38,000	Additional Parking provision	Parking project complete August 2014, awaiting lighting installation
Bellshill Shirrel Ave	14/15/B12	£10,000	Additional lighting in area to address community safety issues	Worked ordered though Amey for delivery before March 2015
Bellshill Telford St/Keith St	14/15 B14	£0	Additional car parking in area. Including Contribution to project through Estate Based Initiative	Project cancelled following community consultation. Budget reallocated to other projects
Holytown Ballantrae Wynd	14/15 B15	£0	Environmental Improvements to steps in area. Contribution to project through Estate Based	Work complete carried out under Open Spaces agreement. Budget reallocated

			Initiative	
Birkenshaw Play Area	14/15 B16	£15,000	Improved play area	Work programmed for March 2015
Birkenshaw Sports Barn	14/15 B18	£15,000	Improved parking provision	Move project to other area of park adjacent to Second St – seeking approval
Tannochside – Hamilton View/Spindlehow Rd	14/15 B20	£10,000	Contribution to play area	Work programmed for March 2015
Viewpark Gardens	14/15 B21	£25,000	Contribution to security and fencing improvements	Work programmed for March 2015
Bellshill Boys club site	14/15 B22	£3,000	Improvement to parking area.	Complete
Scott Place Bellshill	14/15 B24	£5,000	Additional Lighting	Worked ordered though Amey for delivery before March 2015
Area at Lawmuir Primary School Footfield Rd Bellshill	14/15 B25	£10,000	Road Safety improvements	Work due to be completed September 2014
Main St Bellshill – Lane to Tesco area	14/15 B26	£3,000	Relocation of seating in area to address community safety issues	Work programmed for October 2014
Joe McKay Centre area Bellshill	14/15 B27	£10,000	Improved looped path area	Work programmed for October 2014
Liberty Rd/Babylon Rd Bellshill	14/15 B28	£18,000	Parking improvements	Project in design stage
Caledonian Rd to Nobles Rd Path Bellshill	14/15 B29	£15,000	Path improvements	Work programmed for March 2015
Windsor Park Holytown	14/15 B30	£35,000	Wheeled sports facility	Approved
Holytown war memorial	14/15 B31	£5,000	Bollards or similar to prevent wheeled sport activity at site	Work programmed for March 2015
Grassed Area between Masterparts and Aldis Bellshill	14/15 B32	£7,500	Environmental Improvements	Work programmed for March 2015
Main St Mossend link to Johnstone St	14/15 B33	£5,000	Additional fencing and environmental improvements	Work programmed for March 2015
Hope St Ash Park Bellshill	14/15 B35	£30,000	Improvements to site	Discussions ongoing with community group and parent council
Area at Holytown	14/15 B36	£15,000	Parking provision	Project in design stage

<b>Train Station</b>				
Wheelie Bin fire reduction initiative	14/15 B37	£10,000	Work with CL&D and youth group and provide community benefit	Project agreed, update report to be submitted to LAP
Festive Campaign	14/15 B38	£5,000	Contribution to LAP wide partnership campaign	Work ongoing with Community Safety partners re this project. Plans currently being prepared.
Wheelie bin security initiative	14/15 B39	£2,500	Contribution to provide chains and padlocks in hot spot areas	Work ongoing with Community Safety partners re this project. Plans currently being prepared.
Nairn Ave Bellshill	14/15 B40	£22,000	Additional car parking in area	Seeking Approval
Clyde Drive Area	14/15 B41	£13,500	Improvements to bin areas to address community safety. Contribution to project through Estate Based Initiative	Seeking Approval
Kirklee Rd Bellshill	14/15 B42	£13,500	Environmental/Play area improvements to area. Contribution to project through Estate Based Initiative	Seeking Approval
<b>Total Budget 2014/15</b>		<b>£476,000</b>		