

NORTH LANARKSHIRE COUNCIL
REPORT

TO : SOCIAL WORK COMMITTEE		Subject : COMPOSITE CAPITAL PROGRAMME 1999/2000 MONITORING REPORT FROM 1 APRIL TO 05 DECEMBER 1999
FROM : DIRECTOR OF SOCIAL WORK		
Date : 012 January 2000	Ref. : KS/SW	

1 Introduction

- 1.1 As an improvement in accountability and control of the Composite Capital Programme, individual monitoring reports are now being submitted to appropriate service committees.
- 1.2 The purpose of the report is to update members on the current progress being made on the individual projects included within the programme.

2. Capital Resources 1999/2000

- 2.1 Members will recall that reports submitted to the previous Social Work committee highlighted changes in terms of both expenditure and resources since the initial programme was approved. In overall terms resources of £962,000 were reported to Committee at that time.
- 2.2 Since the previous report additional resources of £50,000 have been added as a result of funding received from the Health Board for Stewarton House Alterations.
- 2.3 The most recent monitoring report is summarised at Appendix I.

3. Current Expenditure 1999/2000

- 3.1 Expenditure and commitments against approved budget to date amount to £ 504,000 which represents 50% of the annual programme. A more detailed analysis of actual expenditure and commitments against budget is shown in Appendix I.

4. Detailed Considerations

- 4.1 The majority of projects within the department programme are either at tender stage or contract award stage and commitments should increase substantially by the next monitoring report cycle.

5. Endorsement by Director of Finance

- 5.1 The Director of Finance concurs with the financial information contained in this report and has been fully involved in its preparation.

6. Recommendations

- 6.1 The Committee is asked to note the financial position of the capital programme as at 05 December 1999.

A handwritten signature in black ink, appearing to read "J. D. S. W.", written in a cursive style.

Director of Social Work

PROJECT	BUDGET £ 000'S	ACTUAL £ 000'S	COMMITMENT £ 000'S
MONKLANDS HE FIRE SAFETY GLASS	9	0	0
MONKLANDS HE REPLACE WINDOWS	23	0	0
EDWARD LAWSON DAY CENTRE - WINDOWS PH1	24	0	0
BELHAVEN HOME FOR ELDERLY - WINDOWS PH1	24	0	0
CHILTERN HOME FOR ELDERLY - WINDOWS PH1	28	0	0
HERBISON HOUSE HOME - WINDOWS PH1	28	0	0
OCHILVIEW HOME - WINDOWS PH1	29	0	0
LESLIE HOUSE - WINDOWS PH1	30	0	0
BIELD PARTNERSHIP	64	34	34
MONKLANDS HOME FOR THE ELDERLY - FIRE ALARM	6	0	0
MEADOWSIDE HOME - WINDOWS PH1	24	24	24
NLC COMMUNITY ALARM SYSTEM	64	0	62
MINOR WORKS	100	1	1
CAPITALISED EQUIPMENT	119	43	43
SIR JOHN MANN HOUSE	100	1	1
EMMA JAY ROAD	219	131	219
STEWARTON HOUSE ALTERATIONS	122	120	120
SOCIAL WORK PROGRAMME 1999/2000	1,012	354	504