

To: NORTH LOCAL AREA PARTNERSHIP		Subject: LOCAL DEVELOPMENT PROGRAMME
From: HEAD OF PLANNING & REGENERATION		
Date: 9 TH APRIL 2015	Ref: SL/ MD	

1. Purpose of Report

- 1.1 This report is to update the Local Area Partnership on progress with the Local Development Programme for 2014/15. The report also includes approved projects for 2015/16.

2. Background

- 2.1 The Partnership will recall at the Local Area Partnership meeting held in October 2013 that a list of projects was approved for progression over the financial year 2014/15 and subsequently additional projects were added to the programme in April 2014. Furthermore, the Local Area Partnership approved the 2015/16 programme in January 2015.

3. Criteria for Local Development Programme

- 3.1 To be eligible for inclusion in the Local Development Programme, projects must subscribe to previously agreed criteria. The following are examples of some of the criteria:
- Be linked to the work of the Local Area Teams
 - Be publicly visible and accessible
 - Come from community groups or individuals
 - Improve community safety
 - Benefit a large number of people
 - Improve the appearance of an area
 - Maximise the use of alternative sources of funding

4. Projects 2014/15 & 2015/16

- 4.1 Progress with and changes to the 2014/15 programme are shown at **Appendix 1**. The 2015/16 programme is shown at **Appendix 2**.

5. Corporate Considerations

- 5.1 The Local Development Programme highlights the Council's commitment to neighbourhood regeneration and the value of the Local Area Partnerships.

6. Recommendations

- 6.1 It is recommended that the Local Area Partnership note and approve:

- (i) progress with the 2014/15 programme (Appendix 1)
- (ii) progress with the 2015/16 programme (Appendix 2)
- (iii) that further progress on the current and proposed projects will be reported to future meetings of the LAP.

Shirley Linton

Shirley Linton
Head of Planning and Regeneration

Local Government Access to Information Act: for further information about this report, please contact Martin Dickson on (01698) 302832

9th April 2015

North Local Development Programme 2014/15

Site and Address	Project Ref No.	Indicative Cost	Description	Status
Abronhill Feasibility	14/15N1	£20,000	In conjunction with Forgewood Housing project considering Abronhill Centre development options	Awaiting consultant appointment
Cumbernauld Park Play area	14/15N2	£20,000	Improving access to new play facility	Complete
Carbrain Pitch Upgrade	14/15N3	£35,000	To improve current blaise facility into community facility	Project delayed to 2015/16 programme
Improvements to Seafar underpass at Petrol station.	14/15N3	£20,000	In conjunction with SWT to upgrade Underpass	On site
City to City Canoe Trail	14/15N4	£5,000	Contribution towards Scottish Canals project linking Edinburgh and Glasgow	Complete
Chryston BMX Facility	14/15N5	£30,000	Creation of new BMX facility	Complete.
Westfield Play Facilities	14/15N6	£20,000	Contribution towards upgrading play area at Fort Westfield	Project delayed to 2015/16 programme
Moodiesburn (Kelvin Drive)	13/14N13	£30,000	Additional car parking proposal	Complete
Broadwood	14/15N7	£15,000	Entrance Feature	Complete
Festive Community Safety Campaign	14/15N8	£5,000	Contribution to partnership community safety initiatives	Complete
Wheelie Bin Safety Initiative	14/15N9	£2,500	Contribution to partnership to address major community safety issue.	Complete
Cumbernauld 10k	14/15N10	£10,000	Contribution towards major Partnership event	Complete
Kilsyth, Provost McCann walkway	14/15N11	£25,000	Main walking route in need of upgrading to address flooding issues	Complete
Burngreen Park, Kilsyth	14/15N13	£40,000	Upgrade existing play area in	Project delayed to 2015/16 programme

			conjunction with a developer's contribution.	
Colzium Estate, Kilsyth	14/15N14	£35,000	Restore section of path destroyed by flooding in 2011	Complete
Blackwood, Cumbernauld	14/15N15	£15,000	Contribution towards new play area, Blackwood	Complete
Broadwood BMX Facility	14/15N16	£35,000	Contribution towards £500k facility	Complete
OKI Westfield	14/15N17	£20,000	Contribution towards new footpath	Complete
Cumbernauld Peace Garden	14/15N18	£15,000	Creation of new Garden at Greenfaulds Orchard	Complete
Abronhill Play Area	14/15N19	£20,000	Project to light play facility	Project deferred to 15/16. Clarification on service issues ongoing.
Cumbernauld House Park	14/15N20	£20,000	Creation of Outdoor Gym	Project delayed to 2015/16 programme
Gartcosh Memorial	14/15N21	£10,000	Creation of new war memorial for Gartcosh	Complete
Stepps Play Area	14/15N22	£10,000	Completion of Community Safety and planting works.	Complete
Pivot Centre, Moodiesburn	14/15N23	£20,000	Upgrade to externals adjacent to main entrance.	Complete
Balloch/Eastfield Pitch & Pavilion	13/14/N06	- £25,000	Additional external funding for this project has not been realised and therefore project cannot proceed.	Project cancelled.
Cumbernauld Living Landscape's	14/15/N24	£15,000	Contribution towards Scottish Wildlife Trust's Green Routes Feasibility Project.	Complete
Total Budget 2014/15		£482,500		

North Local Development Programme 2015/16

Site and Address	Project Ref/No.	Indicative Cost	Description	Status
Frankfield Park, Cardowan	15/16 N01	£35k	Contribution to new Play park being developed by Community and CultureNL	Approved.
Cumbernauld Play Park	15/16 N02	£20k	Further path improvement work being undertaken by Friends Group and Greenspace.	Approved.
Craigmarloch Pond	15/16 N03	£10k	Environmental tidy an upgrade local area.	Approved.
Muir Park Moodiesburn	15/16 N04	£20k	Creation to new Outdoor Gym facility.	Approved.
Gartcosh Play facility	15/16 N05	£20k	Upgrade equipment	Approved.
Main Street, Kilsyth	15/16 N06	£15k	Removal of seating area	Approved.
Stepps Main Street	15/16 N07	£3k	Community notice Board	Approved.
Grieve Road, Seafar	15/16 N08	£25K	Creation of additional car parking spaces	Approved.
Auchengeich Memorial	15/16 N09	£10k	Replacement trees and tidy up	Approved.
Eastfield, Cairntoul Court	15/16 N010	£20k	Environmental and tree improvement	Approved.
Cumbernauld Peace Garden	15/16 N11	£10k	Contribution to phase 2 works	Complete.
Ainslie Maclehose Road Cumbernauld	15/16 N12	£20k	Improvements to underpass	Approved.
Seasonal Campaigns	15/16 N13	£5,000	Community Safety projects in all areas	Approved.
TOTAL		£213,000		
Broadwood		£23k	Outdoor gym facility	Holding List Approval.