

To: NORTH LOCAL AREA PARTNERSHIP		Subject: LOCAL DEVELOPMENT PROGRAMME
From: HEAD OF PLANNING & REGENERATION		
Date: 22 <sup>ND</sup> OCTOBER 2015	Ref: SL/ JS	

## 1. Purpose of Report

- 1.1 This report is to update the Local Area Partnership on the completion or progress of the Local Development Programme for 2014/15 and 2015/16.

## 2. Background

- 2.1 The Partnership will recall at the Local Area Partnership meeting held in January 2015 that a list of projects was approved for progression over the financial year 2015/16. There are also the remaining projects from 2014/15 to be completed.

## 3. Criteria for Local Development Programme

- 3.1 To be eligible for inclusion in the Local Development Programme, projects must subscribe to previously agreed criteria. The following are examples of some of the criteria:
- Be linked to the work of the Local Area Teams
  - Be publicly visible and accessible
  - Come from community groups or individuals
  - Improve community safety
  - Benefit a large number of people
  - Improve the appearance of an area
  - Maximise the use of alternative sources of funding

## 4. Projects 2014/15 & 2015/16

- 4.1 Progress with the 2014/15 programme is shown at **Appendix 1** and progress and changes to the 2015/16 programme is shown at **Appendix 2**.


## 5. Corporate Considerations

- 5.1 The Local Development Programme highlights the Council's commitment to neighbourhood regeneration and the value of the Local Area Partnerships.

## **6. Recommendations**

6.1 It is recommended that the Local Area Partnership note and approve:

- (i) progress with the 2014/15 programme (Appendix 1)
- (ii) progress and changes to the 2015/16 programme (Appendix 2)
- (iii) that further progress on the current and proposed projects will be reported to future meetings of the LAP.



**Shirley Linton**  
**Head of Planning and Regeneration**

22<sup>nd</sup> October 2015

Local Government Access to Information Act: for further information about this report, please contact Martin Dickson on (01698) 520509

## North Local Development Programme 2014/15

Site and Address	Project Ref No.	Indicative Cost	Description	Status
Abronhill Feasibility	14/15N1	£20,000	In conjunction with Forgewood Housing project considering Abronhill Centre development options	Mini masterplan in progress – completion by September
Cumbernauld Park Play area	14/15N2	£20,000	Improving access to new play facility	Complete
Carbrain Pitch Upgrade	14/15N3	£35,000	To improve current blaise facility into community facility	'Bikeability' Course being designed with Road Safety Team
Improvements to Seafar underpass at Petrol station.	14/15N3	£20,000	In conjunction with SWT to upgrade Underpass	Complete
City to City Canoe Trail	14/15N4	£5,000	Contribution towards Scottish Canals project linking Edinburgh and Glasgow	Complete
Chryston BMX Facility	14/15N5	£30,000	Creation of new BMX facility	Complete.
Westfield Play Facilities	14/15N6	£20,000	Contribution towards upgrading play area at Fort Westfield	Out to tender
Moodiesburn (Kelvin Drive)	13/14N13	£30,000	Additional car parking proposal	Complete
Broadwood	14/15N7	£15,000	Entrance Feature	Complete
Festive Community Safety Campaign	14/15N8	£5,000	Contribution to partnership community safety initiatives	Complete
Wheelie Bin Safety Initiative	14/15N9	£2,500	Contribution to partnership to address major community safety issue.	Complete
Cumbernauld 10k	14/15N10	£10,000	Contribution towards major Partnership event	Complete
Kilsyth, Provost McCann walkway	14/15N11	£25,000	Main walking route in need of upgrading to address flooding issues	Complete
Burngreen Park, Kilsyth	14/15N13	£40,000	Upgrade existing play area in	Site Start expected late Autumn 2015 Out to

			conjunction with a developer's contribution.	Tender
Colzium Estate, Kilsyth	14/15N14	£35,000	Restore section of path destroyed by flooding in 2011	Complete
Blackwood, Cumbernauld	14/15N15	£15,000	Contribution towards new play area, Blackwood	Complete
Broadwood BMX Facility	14/15N16	£35,000	Contribution towards £500k facility	Complete
OKI Westfield	14/15N17	£20,000	Contribution towards new footpath	Complete
Cumbernauld Peace Garden	14/15N18	£15,000	Creation of new Garden at Greenfaulds Orchard	Complete
Abronhill Play Area	14/15N19	£20,000	Project to light play facility	Project deferred to 15/16. Clarification on service issues ongoing
Cumbernauld House Park	14/15N20	£20,000	Pathworks and Env Improvements	Project delayed to 2015/16 programme
Gartcosh Memorial	14/15N21	£10,000	Creation of new war memorial for Gartcosh	Complete
Stepps Play Area	14/15N22	£10,000	Completion of Community Safety and planting works.	Complete
Pivot Centre, Moodiesburn	14/15N23	£20,000	Upgrade to externals adjacent to main entrance.	Complete
Balloch/Eastfield Pitch & Pavilion	13/14/N06		Additional external funding for this project has not been realised and therefore project cannot proceed.	Project cancelled.
Cumbernauld Living Landscape's	14/15/N24	£15,000	Contribution towards Scottish Wildlife Trust's Green Routes Feasibility Project.	Complete
<b>Total Budget 2014/15</b>		<b>£492,500</b>		

## North Local Development Programme 2015/16

Site and Address	Project Ref No.	Indicative Cost	Description	Status
Frankfield Park, Cardowan	15/16 N01	£35,000	Contribution to new Play park being developed by Community and CultureNL	Out to Tender
Cumbernauld Play Park	15/16 N02	£20,000	Further path improvement work being undertaken by Friends Group and Greenspace.	In Design
Craigmarloch Pond	15/16 N03	£10,000	Environmental tidy an upgrade local area.	Work is programmed for Autumn 15.
Muir Park Moodiesburn	15/16 N04	£20,000	Creation to new Outdoor Gym facility.	In Design
Gartcosh Play facility	15/16 N05	£20,000	Upgrade equipment	Out to Tender
Main Street, Kilsyth	15/16 N06	£15,000	Removal of seating area	Seating agreed, awaiting delivery timescales.
Stepps Main Street	15/16 N07	£3,000	Community notice Board	Approved.
Grieve Road, Seafar	15/16 N08	£25,000	Creation of additional car parking spaces	In Design
Auchengeich Memorial	15/16 N09	£10,000	Replacement trees and tidy up	Complete
Eastfield, Cairntoul Court	15/16 N010	£20,000	Environmental and tree improvement	In Design – Scope of the works agreed, site start to be confirmed
Cumbernauld Peace Garden	15/16 N11	£10,000	Contribution to phase 2 works	Complete.
Ainslie Maclehose Road Cumbernauld	15/16 N12	£20,000	Improvements to underpass	In Design
Seasonal Campaigns	15/16 N13	£5,000	Community Safety projects in all areas	Options being considered
<b>TOTAL</b>		<b>£213,000</b>		
Cumbernauld Living Landscapes		£12,000	Contribution to further phase of works	Approved (slippage 15/16 if possible)
Broadwood		£23,000	Outdoor gym facility	Holding List (16/17)
Grampian Way,		£20,000	New car parking	Holding List (16/17)

Cumbernauld			spaces	
Barbegs Crescent, Croy		£25,000	Additional car parking spaces	Holding List (16/17)
Frankfield Road, Cardowan		£20,000	Creation of new footpath (linked to 15/16 N01)	Holding List (16/17)
St Andrews/ Cumbernauld Primary Schools		Possible Contribution	Overflow car parking	Holding List (16/17)